

Act ID	Description	Early Start	Early Finish	Total Float	2007			2008												2009			
					O	C	T	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
<b>PARKS NURSING WORK SCHEDULE</b>																							
207E	Patch Existing Plaster Ceiling	03DEC07	18MAR08 /																				
200E	Reduce Rough Opening at Door	05DEC07	20DEC07 /																				
206C	Underpinning @ Foundation @ Mec	05DEC07	20DEC07 /																				
208E	Misc Interior Masonry	05DEC07	14JAN08 /																				
2004	Acquire Critical Elevator Dimension	10DEC07	12DEC07 /																				
2012	Patch Plaster Ceilings	10DEC07	20MAR08 /																				
2014	GMP MILESTONES @ PARKS	16JAN08																					
200F	Rough in Plumbing	21JAN08	07FEB08 /																				
201E	Layout Duct Penetrator	21JAN08	24JAN08 /																				
205Z	Make Opening for Window	21JAN08	24JAN08 /																				
240E	Remove Unsuitable Soil, Encumbrance	21JAN08	07FEB08 /																				
202Z	Layout Elevator Pit, Footings and Su	22JAN08	22JAN08 /																				
206Z	Rough Plumbing @ Mechanical P0C	22JAN08	26FEB08 /																				
200Z	Layout of Interior Metal Stud Wa	22JAN08	31JAN08 /																				
2344	Make Duct Penetrations @ Parl	28JAN08	07FEB08 /																				
2024	Prep and Pour Elevator Pit Slab	05FEB08	12FEB08 /																				
203E	Prep for Setting Stair @ Stairs 124 & 2	11FEB08	14FEB08 /																				
209F	Install Ductwork @ Park	18FEB08	21OCT08 /																				
210Z	Remove Window Sashes & Protect	18FEB08	21FEB08 /																				
205E	Remove Wall @ Mech P0C	25FEB08	28FEB08 /																				
2064	Prep & Pour Slab @ Mech. P0C	25FEB08	19MAR08 /																				
206E	Dig & Pour Footings @ Pump Room P0C	25FEB08	19MAR08 /																				
205F	Install Temp Support @ Mech P0C	28FEB08	28FEB08 /																				
202E	Masonry & Fill Elevator Walls & Set Hoi	03MAR08	15MAY08 /																				
205C	Install Footings @ Mechanical P0C	03MAR08	19MAR08 /																				
2104	Refurbish Window Sashes	05MAR08	26MAY08 /																				
201E	Cut Existing Masonry Door Opngs & Pat	10MAR08	19AUG08 /																				
2054	Install Steel @ Mechanical P0C	10MAR08	12MAR08 /																				
200C	Remove Plaster Corner	17MAR08	20MAR08 /																				
201C	Metal Stud Framing, Hat & Z Channel	17MAR08	12MAR08 /																				
202C	Cut Out Duct Opngs & Masonry Pat	17MAR08	25MAR08 /																				
209C	Electrical Rough-In	17MAR08	11JUL08 /																				
213Z	Prep & Pour Slab @ Mechanical Room 0	17MAR08	19MAR08 /																				
203C	Epoxy Anchor @ Old Interior Stai	19MAR08	20MAR08 /																				
203Z	Set Steel & Deck @ Conf 120 & Data 2	20MAR08	24MAR08 /																				
203E	Set Steel Stairs @ Stairs 124 & 2	24MAR08	03APR08 /																				
212C	Blocking @ Metal Stud	24MAR08	19AUG08 /																				
2034	Prep & Pour Conf 120 & Data 2	26MAR08	27MAR08 /																				
206E	Lay Masonry & Grout Fill @ Mech P0C	31MAR08	03APR08 /																				
207C	Lay Masonry @ Pump Room P0C	31MAR08	03APR08 /																				
209E	Sprinkler Rough-In	14APR08	15MAY08 /																				
209Z	HVAC Water Piping Rough-In	15APR08	04AUG08 /																				
213C	Set HVAC Equipment	17APR08	10JUL08 /																				
210E	Reinstall Wood Sashes	28APR08	14AUG08 /																				
202E	Set Hoist Beam & Form & Pour Eleva	01MAY08	02MAY08 /																				
204C	Pour Pan Treads @ Stair	01MAY08	05MAY08 /																				
204Z	Rough Grading @ Areaway	05MAY08	05NOV08 /																				
214E	Roofing & Sheetmetal	21MAY08	22OCT08 /																				
207Z	Set Hollow Metal Frame	27MAY08	17SEP08 /																				
210E	Hang, Insulate, & Finish Drww	23JUN08	04SEP08 /																				
2044	Rough-In Areaway Drain	25JUN08	24SEP08 /																				
204E	Prep & Pour Areaway Slab	01JUL08	03JUL08 /																				
204E	Lay Masonry @ Areaway	01JUL08	03JUL08 /																				
205C	Form & Pour Steps @ Areaway	07JUL08	14JUL08 /																				
211E	Install Attic Insulation	07JUL08	10JUL08 /																				
2134	Pull Electrical & Data Wire	09JUL08	25SEP08 /																				
213E	Pull HVAC Control Wire & Set Equipme	09JUL08	04NOV08 /																				
210C	Metal Framing @ Ceilings @ RATEC	16JUL08	03NOV08 /																				
234Z	Install Wood Door Frame	28JUL08	14AUG08 /																				
2254	Install Wood Trim	04AUG08	30DEC08 /																				
230C	Permanent Power Connection at Pa		15AUG08 /																				
215E	Plaster Restoration	09SEP08	12SEP08 /																				
234C	Install Parks Elevator	09SEP08	06OCT08 /																				
2124	Set Ceramic Tile	15SEP08	23SEP08 /																				
211C	Install Acoustical Grid	16SEP08	06NOV08 /																				
212Z	Prime & 1st Coat Paint	23SEP08	27OCT08 /																				
2144	Finish Paint	07OCT08	05FEB09 /	8d																			
212E	HVAC Start In	27OCT08	03NOV08 /																				
213E	HVAC Trim Out	27OCT08	04NOV08 /																				
2114	Install Light Pendant Fixture	29OCT08	16JAN09 /																				
212E	Install Drops & Diffuser	29OCT08	31OCT08 /																				
214C	HVAC Test & Balance	03NOV08	04DEC08 /																				
229E	HVAC Start-up Mileston		03NOV08 /																				
214E	Electrical Trimout	10NOV08	22JAN09 /																				
225E	Set Cabinets & Countertop	11NOV08	13JAN09 /																				
211Z	Install Ceiling Tile	17NOV08	12DEC08 /																				
2154	Hang & Hardware Door	17NOV08	04FEB09 /	14c																			
211E	Set Plumbing Fixture	24NOV08	12JAN09 /																				
216C	Terrazzo Restorator	24NOV08	30DEC08 /																				
215E	Install Floor Covering	03DEC08	05JAN09 /																				
214Z	Install Accessories & Specialtie	08DEC08	22JAN09 /																				
225E	Install Residential Appliance	07JAN09	03FEB09 /	10c																			
215Z	Clean & Punct	19JAN09	12FEB09 /	8d																			
215C	Lightning Protection Both Building	20JAN09	22JAN09 /																				
230Z	Owner Move-in @ Park		12FEB09 /	8d																			
<b>HARDSCAPE AND LANDSCAPE CCO WORK</b>																							
221E	Hardscape wor	29DEC08	03FEB09 /	0																			
238C	Demobilize, Fencing, Equipment, Et	06JAN09	09FEB09 /	11c																			
241C	Rough-in Electrical for Exterior Lightin	27JAN09	19FEB09 /	3d																			
237E	Landscape Wor	04FEB09	17FEB09 /	0																			
237E	Inspect & Punchout Hardscape	18FEB09	24FEB09 /	0																			

Start date	15OCT07
Finish date	24FEB09
Data date	03FEB09
Run date	03FEB09
Page number	1A
© Primavera Systems, Inc	



Garbutt/Christman  
J-39 Parks Memorial/Health SciencesGarbutt/Christman



Early bar  
 Progress bar  
 Critical bar  
 Summary bar  
 Start milestone point  
 Finish milestone point





