

**PROJECT TITLE:** PMHS J-39**MEETING DATE:** 10/14/2008**LOCATION:** Jobsite**SUBJECT:** Progress Meeting

| <b>DID ATTEND</b> | <b>INITIALS</b> | <b>ATTENDEE NAME</b> | <b>COMPANY NAME</b>                |
|-------------------|-----------------|----------------------|------------------------------------|
| N                 | AM              | Adam McEachern       | Garbutt/Christman                  |
| Y                 | BW              | Bennie Williams      | RSG                                |
| N                 | BG              | Billy Goolsby        | Appling Brothers                   |
| N                 | BH              | Brandon Higgins      | Macon Power                        |
| N                 | BS              | Brian Smith          | Dublin Glass                       |
| Y                 | CG              | Charlie Garbutt      | Garbutt/Christman                  |
| N                 | CB              | Chris Bell           | Georgia State Finance & Investment |
| Y                 | CJG             | Chris Galopin        | Garbutt/Christman                  |
| N                 | CH              | Chris Howell         | QBT                                |
| Y                 | CC              | Christopher Conway   | Delta Fire Protection              |
| Y                 | DB              | David Brummett       | Macon Power                        |
| N                 | DE              | Donny Ennis          | Macon Power                        |
| Y                 | EL              | Ernest Lee           | Garbutt/Christman                  |
| N                 | FG              | Frank Giddens        | Mock Mechanical                    |
| N                 | KC              | Kent Chipman         | Moisture Control                   |
| N                 | LS              | Leslie Starke        | Delta Fire Protection              |
| N                 | LP              | Lester Purser        | Pyles Plumbing                     |
| Y                 | LW              | Lorenzo Williams     | SCS Paint                          |
| N                 | MB              | Mark Bowen           | Georgia College & State University |
| N                 | MW              | Mike Williamson      | Delta Fire Protection              |
| N                 | RS              | Rayford Soles        | Garbutt/Christman                  |
| Y                 | SS              | Scott Siniard        | Mock Mechanical                    |
| Y                 |                 | Sean Moxley          | Garbutt/Christman                  |
| N                 | SC              | Stanley Comer        | Pyles Plumbing                     |

| <b>ITEM</b> | <b>STATUS</b> | <b>STARTED</b> | <b>DUE</b> | <b>BALL IN COURT</b> |
|-------------|---------------|----------------|------------|----------------------|
| 00065       | OLD           | 8/26/2008      |            |                      |

Chris Galopin asked when the Parks Memorial bathrooms would be ready for tile installation. Bennie Williams stated he would be finished with drywall in the bathrooms by Friday 9/5/08. Chris stated he would schedule tile installation in Parks to begin on 9/8/08. With regards to Health Sciences, Chris stated he would ask Oconee Flooring if they had concerns with installing floor tile prior to drywall ceiling installation.

9/2/08: Delta Fire Protection still needs to install an upright head into the attic in the 2nd floor bathroom before the bathroom ceiling installation can be completed. Chris stated he would follow up with Mike Williamson.

9/23/08: The upright heads have been installed and ceiling installation is complete. Tile work has began in Parks Memorial at both floors, and will continue with the thick-set mud bed at the third floor of Health Sciences.

9/30/08: Tile work cannot begin in the west bathroom at the 2nd and 3rd floors until the bathroom chase change order work is complete. Chris Galopin stated in he would attempt to obtain a force account at the afternoon owner's meeting to allow work to begin immediately.

10/7/08: Chris stated the force account request had been granted, and RSG had completed the ceiling demo required to install the dampers. Scott Siniard stated the dampers were due to be delivered on Thursday, 10/9/08. Mock will install the dampers upon receiving them, allowing RSG to re-frame and hang the drywall ceiling.

10/14/08: Bennie and Scott stated work on these chases is ongoing. Bennie stated he will be able to be finished re-hanging the ceilings by Monday of next week, allowing tile work to continue at the second and third floor.



| <b>ITEM</b> | <b>STATUS</b> | <b>STARTED</b> | <b>DUE</b> | <b>BALL IN COURT</b> |
|-------------|---------------|----------------|------------|----------------------|
|-------------|---------------|----------------|------------|----------------------|

|       |     |            |  |  |
|-------|-----|------------|--|--|
| 00076 | NEW | 10/14/2008 |  |  |
|-------|-----|------------|--|--|

David Brummett stated that due to an error on the low voltage drawings, Macon Power would need to run additional data cabling overhead in the nursing skills lab, which requires penetrating the 1-hour wall between the lab and the corridor. Bennie Williams stated if any trades need to coordinate with him if additional rated walls need to be penetrated in the future.

**Prepared By:** Garbutt/Christman

**Signed:** \_\_\_\_\_  
Chris Galopin

**Dated:** 10/16/2008