

ITEM	STATUS	STARTED	DUE	BALL IN COURT
00065	OLD	8/26/2008		
<p>Chris Galopin asked when the Parks Memorial bathrooms would be ready for tile installation. Bennie Williams stated he would be finished with drywall in the bathrooms by Friday 9/5/08. Chris stated he would schedule tile installation in Parks to begin on 9/8/08. With regards to Health Sciences, Chris stated he would ask Oconee Flooring if they had concerns with installing floor tile prior to drywall ceiling installation.</p> <p>9/2/08: Delta Fire Protection still needs to install an upright head into the attic in the 2nd floor bathroom before the bathroom ceiling installation can be completed. Chris stated he would follow up with Mike Williamson.</p> <p>9/23/08: The upright heads have been installed and ceiling installation is complete. Tile work has began in Parks Memorial at both floors, and will continue with the thick-set mud bed at the third floor of Health Sciences.</p> <p>9/30/08: Tile work cannot begin in the west bathroom at the 2nd and 3rd floors until the bathroom chase change order work is complete. Chris Galopin stated in he would attempt to obtain a force account at the afternoon owner's meeting to allow work to begin immediately.</p>				
00066	CLO	8/26/2008		
<p>Ernest Lee stated he would like to begin with wood flooring restoration at the third floor of Health Sciences. Bennie Williams stated he would have all drywall installed and off the floor by the end of next week, 9/5/08, which will clear up the gym area and allow the wood flooring restoration to begin.</p> <p>9/2/08: Bennie Williams stated RSG would be complete with drywall installation at the 3rd floor by the end of the week. The wood flooring restoration will begin with replacing the rotten areas.</p> <p>9/23/08: Bennie stated drywall installation would be complete at the third floor by October 1, 2008, and all excess material would be removed from the gym area.</p> <p>9/30/08: Bennie stated this was all complete with the exception of the bathroom ceiling, which is dependent upon the chase change order work being complete.</p>				
00067	OLD	9/2/2008		
<p>Scott Siniard stated the hot water piping from this project would not be tied on to the hot water piping from the heat exchanger project without certification that the heat exchanger hot water piping had been cleaned and flushed. Chris Galopin stated he would follow up with Mark Bowen.</p> <p>9/23/08: Chris Galopin stated he is still waiting to hear back regarding the sample test results from the heat exchanger project. Chris stated he would follow up with Mark Bowen since the project has since been completed.</p> <p>9/30/08: Chris stated he had yet to provide Mock with certification and would forward it on once it is received.</p>				
00068	CLO	9/23/2008		
<p>Scott Siniard stated Mock needed permanent water tied in to both buildings in order to be able to flush the hot and chilled water systems. Chris Galopin stated permanent water was tied in in Parks Memorial, and Ernest Lee stated it would be tied in to Health Sciences by the end of the week. Scott stated Mock would begin flushing the hot water before flushing the chilled water.</p> <p>9/30/08: Chris Galopin stated permanent water is tied in to both buildings.</p>				
00069	OLD	9/23/2008		
<p>Brandon Higgins and Scott Siniard stated they would like to have doors installed on all electrical and mechanical rooms as a safety measure. Ernest Lee stated he would coordinate and doors could be furnished either from Garbutt's yard or the existing doors in the 3rd floor Health Sciences computer lab could be used.</p>				
00070	OLD	9/23/2008		
<p>Brandon Higgins stated if the AHU in the mechanical loft needed to be energized by permanent power, the 4" conduit the architect requested be relocated would need to be done prior to the panel in the 4th floor electrical room being energized. Brandon and David Brummett stated they would submit a quote to Garbutt/Christman to relocate the conduit.</p> <p>9/30/08: Garbutt/Christman has not yet received a quote. David and Brandon stated they would need to do some further investigation prior to submitting it.</p>				
00071	OLD	9/23/2008		
<p>Bennie Williams asked that all material, gangboxes, etc. either be removed from the 2nd floor or be moved to the middle of larger rooms. Bennie stated sanding of 2nd floor walls and applying of level 5 surface primer would begin on Monday of next week.</p> <p>9/30/08: Bennie stated he is currently sanding walls and will begin applying the level 5 primer later in the week. He also stated all subcontractors' material and equipment is properly staged for priming to begin.</p>				

ITEM	STATUS	STARTED	DUE	BALL IN COURT
-------------	---------------	----------------	------------	----------------------

00072	NEW	9/30/2008		
-------	-----	-----------	--	--

Bennie Williams stated Mock had already hung piping and ductwork in the mechanical room on the mezzanine from the structural joists, which is in the way of ceiling installation. Scott Siniard stated he would coordinate with RSG and move hangers if needed. Also, Bennie stated Delta Fire Protection has yet to install heads in this area. Ernest Lee stated he would follow up with Delta as to their status.

00073	NEW	9/30/2008		
-------	-----	-----------	--	--

The project team agreed that AHU-1 in Parks and AHUs-2, 4, and 6 in Health Sciences would be started up on October 20. David Brummett stated Macon Power would have these four units ready to be turned on by that date. For the remaining four units, David stated he would provide a date to Garbutt/Christman as to when these units could be turned on after the meeting. Scott Siniard asked that Ernest Lee coordinate both the hot and cold water tie-in with the college so to not delay equipment startup.

Prepared By: Garbutt/Christman

Signed: _____
Chris Galopin

Dated: 10/6/2008