

ITEM	STATUS	STARTED	DUE	BALL IN COURT
00017	OLD	1/7/2010		ATS JA
THERE WAS A DISCUSSION ABOUT SCAFFOLDING WITH JOHN ADAMS. IT WAS DECIDED THAT WE WOULD BEGIN SCAFFOLDING THE WEEK OF FEB. 2ND. 01/21/10 This activity is still on. 02/24/10 Scaffolding is erected on three sides of the building. Ernest stated that, weather permitting, he would have the west elevation ready to begin scaffolding by the end of next week.				
00018	CLO	1/7/2010		GARB AM
JOHN ADAMS REQUESTED THAT WE GET DOCUMENTATION STATING THAT SCREWING THE HAT CHANNEL TO THE EXTERIOR WALL WAS AN ACCEPTABLE METHOD. ADAM STATED HE WOULD RFI THIS. 01/14/10 The answer to this RFI is still pending. 01/21/10 THERE WAS A DISCUSSION ABOUT USING A 1-5/8" STUD WALL IN LIEU OF THE HAT CHANNEL. ERNEST STATED THAT YOU WOULD GET A BETTER WALL THIS WAY AND COULD POSSIBLY SAVE MONEY ON LABOR. ADAM STATED HE WOULD FOLLOW UP WITH JOHN ADAMS ABOUT THIS. 1/28/10 1-5/8" studs to be used on exterior walls. Adams Tile & Stucco to get with Whitsel when this is being performed. 02/24/10 This activity has started.				
00019	OLD	1/14/2010		ATS JA
There was a discussion regarding the stucco mock up. John Adams stated he would have this done next week. 01/21/10 THE MOCK UP IS NOT UP. ADAM STATED HE WOULD FOLLOW UP WITH JOHN ADAMS ABOUT THIS. 1/28/10 John Adams stated this would be delivered Friday and would have it complete by next Thursday. 02/24/10 The stucco mock up was completed Tuesday Feb 23. Adam has requested the architect come this week to review in order to keep the job moving.				
00020	OLD	1/14/2010		GARB AM
There was a discussion concerning the plates to be covered with stucco on the exterior of the building. John Adams stated that if ASTM standards are followed, the architectural appearance will be compromised. Adam stated he would RFI this. 01/21/10 RFI STILL PENDING. 1/28/10 STILL PENDING 02/24/10 The plates are to be covered with tar paper and metal lathe and stucco placed over them per Jim Wilson.				
00021	CLO	1/21/2010		GARB EH
THERE WAS A DISCUSSION ABOUT THE DISTANCE TO BE MAINTAINED FROM THE VAV BOXES. AS OF RIGHT NOW WE ARE ALLOWING 12". ERNEST STATED HE WOULD CONFIRM WITH THE UGA PHYSICAL PLANT. 1/28/10 SCOTT STATED THE MANUFACTURER SAYS 12" IS REQUIRED AWAY FROM THE VAVS.				
00022	CLO	1/21/2010		ATS JA
GRAHAM WITH CALDWELL STATED THAT HE NEEDED THE FRAMING AROUND THE ELEVATOR SHAFT INSTALLED SO HE COULD INSTALL HIS PANEL BOX. ERNEST STATED HE WOULD TALK TO JOHN ADAMS ABOUT THIS. 1/28/10 ADAMS TILE AND STUCCO STATED HE WOULD GET THIS DONE. 02/24/10 This is completed.				
00023	NEW	2/24/2010		GARB AM
The MEP wall cover up inspection for the 2nd & 3rd floors is scheduled for next Wednesday March 3. Adam stated he would contact Jim Wilson to arrange for his engineers to come inspect.				
00024	NEW	2/24/2010		CE GM
There was a discussion about the electrical rough in being ready for the MEP cover up inspection. Graham stated he would be ready for the inspection on the 2nd & 3rd floor by March 3.				
00025	NEW	2/24/2010		CE GM
There was a discussion about the revision 18 force account work. Ernest stated that Steve Paul stated he did not have official confirmation to begin this work. Adam stated he talked to Daniel Caldwell Friday 2/19 about starting this work. Adam also stated he had sent Daniel Caldwell and email Monday 2/22 stating to begin this work. Graham stated he would begin this work.				
00026	NEW	2/24/2010		MM NC
There was a discussion about the exterior steam piping. Elmo with Mock stated the steam piping was 5 weeks out and in order to have heat on the building by 3/31 we would need to have the steam piping installed by then. Adam stated he would get Newton to try and speed up the delivery of these materials.				
00027	NEW	2/24/2010		GARB AM
John Adams stated he needed to know what was happening with the parapet wall / chimney caps, as well as the chimney stucco backing design. Adam stated he would follow up on the RFIs regarding these items.				

Prepared By: Garbutt Construction Company

Signed: _____
Adam McEachern

Dated: 3/5/2010