



**REQUEST FOR INFORMATION**  
**No. 00047**

**TITLE:** Freeze Board at High Roof  
**PROJECT:** Renovate/Stabilize Huntington Hall  
**TO:** Attn: Joseph Robinson , Jr.  
J W Robinson & Associates

**DATE:** 4/27/2009  
**JOB:** 1315  
**STARTED:**  
**COMPLETED:**  
**REQUIRED:** 5/4/2009

**REQUEST:**

Detail 1/A1.7 shows placing a 1x12 as the freeze board and running 3" crown from the soffit to freeze board. When placed, the freeze board is covering apporximately 2" of the window keystones. We also have concern that the proportion of freeze board to crown will not be considered acceptable by Dr. Miri per his last visit to the jobsite. In order to keep the freeze board from covering the keystones, we propose using a 1x8 instead of the 1x12, which would also reduce the difference in size of the crown and freeze board. Please advise if this is acceptable.

**ANSWER:**

**Requested By:** Garbutt Construction Company

**Date:** 4/27/2009

**Signed:** \_\_\_\_\_  
Adam McEachern