



REQUEST FOR INFORMATION
No. 00066

TITLE: Waterproofing
PROJECT: New College Renovation
TO: Attn: LISA KEHOE
Wilson and Dawson Architects

DATE: 12/9/2009

JOB: 1317

STARTED:

COMPLETED:

REQUIRED: 12/16/2009

REQUEST:

The vent well & mechanical access pit walls extend below the existing parge coat on the foundation wall. This could cause a waterproofing problem. Please advise.

ANSWER:

Both the vent well and the mechanical access pit wall are part of the exterior elevation wall. As such they should be cleaned and receive a stucco parge coat and a finish coat.

Requested By: Garbutt Construction Company

Date: _____

Signed: _____
Adam McEachern