

TITLE: Fire Damaged Wood Replacement

DATE: 8/4/2009

PROJECT: New College Renovation

JOB: 1317

TO: Attn: LISA KEHOE
Wilson and Dawson Architects

STARTED:

COMPLETED:

REQUIRED: 8/11/2009

REQUEST:

Note #4 on sheets S-103, S-104, & S-105 and Note #5 on S-101 refers to replacing all framing & decking in fire damaged area. In the walkthrough Friday, 07/31/09, it was determined to only replace a few select joists, but not all of the fire damaged framing & decking. Please clarify.

Requested By: Garbutt Construction Company

Date: _____

Signed: _____
Ernest Lee

Expedition ©

ANSWER:

This response assumes that the above reference to "Note #5 on S-101" should read "Note #5 on S-102".

Revised structural drawings will be included in upcoming Revision 10. These drawings will show areas of damaged framing as identified during the 31 July 09 walk-through. Structural engineer recommends the replacement of these with salvaged joists 3"x11 1/4" at 25" on center or replace with 2 -2x12 #2 SYP at 25" on center. Refer to revised drawings Note #5 on Sheet S102, and Note #4 on Sheets S103, S104, S105 for clarification.

Answered By: Wilson and Dawson Architects

Date: 8/17/09 _____

Signed: _____
LISA KEHOE