



Request for Information

RFI No.: 3
Change Issue:
Date: 01/20/09

Project: GC & SU Campus Theatre Develop
Job No.: 206344-
Owner: Board of Regents
A/E: Dunwoody / Beeland, Architects, Inc.
A/E Project No:

To: Dunwoody / Beeland, Architects, Inc.
300 Mulberry St., Ste. 604
Macon, GA 31202

From: Ailes Millwork, Inc.
Ryan Ailes

Attn: Robbie Beeland
Cc:

Reference Documents:
Submittal:
Drawing No.:
Addendum:

Subject: Door restoration questions

Information Requested:

Robbie, please respond to the below questions regarding wood door restoration:

- 1.) After removing and stripping paint from Door No. 108-1, on the front elevation, it appears that the door had been altered from its original design at some point in history. The original door appears to have been a full-height single light glass panel door. The alteration added muntins and a solid wood panel to the door, as it appears in the project drawings. Should door be restored as it exists today or should it be restored and changed to its original design? Please advise.
2.) Some of the interior doors (Numbers 201,202,203,204,205,206,214,215) that are being restored per Alternate 2 work, have existing glass in them. The existing glass is not tempered but should be per code requirements. Is this existing glass to be replaced with new tempered glass? If so, does this fall into WC 18 Glass & Glazing? There is no spec for glass type for these doors if it is replaced. Please note that if this glass is not changed, there will be two doors that will need new glass to match. Please advise.

For #2 I just need to know if we need to change the glass to tempered and if so do we just match the existing non-tempered glass as closely as possible. Let me know if you need additional information.

Thanks

Matt

Required resolution date to avoid delay: 01/27/09 Originator's Signature: Matt Brownell

Response:

Request for Information

Approved by: Firm: _____ Signature: _____

Copy : Dunwody / Beeland, Architects, Inc. Board of Regents WC's _____

Garbutt Christman
2812-B Hillcreek Drive
Augusta, GA 30909



Attention – Mr. Matt Brownell
Project – GCSU Black Box Theatre Project

Please consider and provide answers to the following request for information for the above stated project.

- 1.) After removing and stripping paint from Door No. 108-1, on the front elevation, it appears that the door had been altered from its original design at some point in history. The original door appears to have been a full-height single light glass panel door. The alteration added muntins and a solid wood panel to the door, as it appears in the project drawings. Should door be restored as it exists today or should it be restored and changed to its original design? Please advise.
- 2.) Some of the interior doors (Numbers 201,202,203,204,205,206,214,215) that are being restored per Alternate 2 work, have existing glass in them. The existing glass is not tempered but should be per code requirements. Is this existing glass to be replaced with new tempered glass? If so, does this fall into WC 18 Glass & Glazing? There is no spec for glass type for these doors if it is replaced. Please note that if this glass is not changed, there will be two doors that will need new glass to match. Please advise.

Please review the above information and feel free to call with questions and/or concerns.

Sincerely,

Ryan P. Ailes
Ailes Millwork, Inc.