REQUEST FOR INFORMATION

No. 00020

P.O. Box 712
621 Academy Ave
Dublin, GA 31040

Phone: 478-272-4410
Fax: 478-275-0642

TITLE: Sub-Floor

DATE: 1/7/2009

PROJECT: Renovate/Stabilize Huntington Hall

JOB: 1315

TO: Attn: Stanley Jennings
J W Robinson & Associates
1020 Ralph David Abernathy Blvd, SW
Atlanta, GA 30310
Phone: 404-753-4129 Fax: 404-753-4435

STARTED:

COMPLETED:

REQUIRED: 1/14/2009

REQUEST:

Detail C / S301 calls for new 3/4" plywood floor decking to be installed on the first floor. We suggest using 3/4" T& G Advantech Sub Floor. in the past we have been told it is less prone to squeaking than plywood and provides the same structural characteristics. There will be not cost impact if this change is acceptable, please advise if it is acceptable to use this product in lieu of ¾" plywood?

ANSWER:

We agree with the use of 3/4" T & G as suggested.

Requested By: Garbutt Construction Company

Date: 1/7/2009

Signed: _____
Sean Moxley